



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

SPECIFICATIONS:

PLEASE NOTE: This quote does not include a NFPA sprinkler system; see options to have NFPA sprinkler system rough-in's only installed @ factory, NOTE that this may be required by code!!!!

Module Dimensions / Complex Base

(8) 11'-8" x 64' Modules

Occupancy: Assembly
 Assembly-3

State/Code Requirements/Insignias
 IBC/LA

130 MPH Wind Speed

Destination:
 ??????

- 1 Arkansas
- 1 Louisiana
- 1 Mississippi
- 1 Texas
- 1 Oklahoma

CHASSIS:

512 96" On Center outriggers (UT12)

512 (UT12-6268) Outrigger with 95.5" I-Beam Spacing

"I"-Beam Will Be Sized As Required

Axle Quantity Will Be Calculated As Required
 (Recycled axles, an option for new axles is available upon request)

Select Tires
 (An option for new tires is available upon request)

Hitches are Detachable

Under-slung Axles Are Included
 {Includes box-out for under-slung axles}

FLOOR SECTION:

Bottom Board Material Has Nylon Impregnation



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

FLOOR SECTION:

2" x 8" Floor Joist @ 16" O.C.

3/4" Plywood Floor Sheathing/Decking

VCT {Vinyl Composite Tile} Installed Per The Print

****Thru-out****

Manufacturer's standard is "Azrock brand VCT. If an alternate brand or a color that differs from manufacturer's standard color selections is chosen, an additional cost will be assessed.

WALL SECTION:

225 Interior Wall Height: 8'6"

320 Exterior Wall Height: 8'6"

1 Double Top-Plate On Exterior Walls

5/8" VCG {Type "X" Gypsum}

Interior Trim Package: Standard Battens
{UNLESS OTHERWISE NOTED}

770 4" VCB (Vinyl Cove Base)
****Thru-out****

4 Support Columns As Required
****Installed @ matelines in the center of the building.****

ATTENTION: HURRICANE STRAPS NOT INSTALLED

Please note that no hurricane tie-down straps will be included installed from the FSSI factory. Please see options if this is needed.

INTERIOR DOORS SECTION:

5 36" x 80" S.C. Flush Door w/ Steel Jamb
with floor mounted door stops

{Includes Timely or Redi-Frames, Lever; Unless Otherwise Noted, Door Frame Will Be Painted The Standard Finish Color (Bronze) & door has imperial oak finish}

4 Passage Locks

1 Privacy Locks for Restrooms

ROOF/CEILING SECTION:

1 Truss Spacing @ 24" O.C.

(UT12w) Transverse Truss (Engineered Truss)



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

ROOF/CEILING SECTION:

Snow Load Only as Required
 20lb

Roof Load Only as Required

7/16" x 4 x 8 EPDM underlayment

Roof Covering: 45 mil. Black EPDM (single wide)

9" peel & stick Black mate-line tape

Ceiling Finish: 2' x 2' T-grid (Acoustical)

****Terminate T Grid @ mate-line****

{FOIL FACED INSULATION unless specified otherwise in the insulation section - Also Note that the Ceiling Height Is Assumed 6" lower Than The Interior wall height On All Standard Applications / MC Cabling Is The Minimum Raceway Required For A T-Grid Ceiling Application And Will be Used Unless A More Stringent Option Is Listed In The Electrical Section}

Ceiling Finish Is 8'0" Above Finished Floor

64 2-Layer 24" Ridge-Beam Construction:

{This Beam Will Be Constructed From 2-Layers Of 3/4" Structural Grade Plywood Installed as Required And Fastened as Per Approved Fastening Schedule}

146 3-Layer 24" Ridge-Beam Construction:

{This Beam Will Be Constructed From 3-Layers Of 3/4" Structural Grade Plywood Installed as Required And Fastened as Per Approved Fastening Schedule}

128 4-Layer 24" Ridge-Beam Construction:

{This Beam Will Be Constructed From 4-Layers Of 3/4" Structural Grade Plywood Installed as Required And Fastened as Per Approved Fastening Schedule}

1 No Overhang/Projection on the Roof

No attic ventilation is included

(No attic ventilation is required)

ATTENTION: HURRICANE STRAPS NOT INSTALLED

Please note that no hurricane tie-down straps will be included installed from the FSSI factory. Please see options if this is needed.

PLUMBING SECTION:

1 Restroom Description: Single-Station Handicap RR



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

PLUMBING SECTION:

- 2 Standard Lavatory (Wall Mount Type)
 {Includes A Standard Faucet & Mirror}
- 1 Handicap Sink Protection - Sock for P-trap
- 1 Water Closet Type: HC Accessible W/ Std. Grab Bars
 {Includes a Standard Toilet Paper Holder; Unless An Upgraded Toilet Paper Holder Is Listed}
- 1 20 Gallon Water Heater - Lo-Boy Water Heater
- 1 PVC Utility Sink With Legs & STD Faucet
- 2 Hi-Lo Water Cooler {Handicap accessible}
- Supply Lines Are CPVC
- Drain/Waste Lines Are PVC
 {Please Note That All Manifolding Is Done On-Site By Others}
- 1 Floor Drain (VCT) w/ Trapguard
- 1 Special Item:
 *****Plumb for Prep sink*****Sink provided by other not FSSI*****

ELECTRICAL SECTION:

- 8 Panel Type: Standard 125 AMP 240V
- 65 Standard "T-Grid Type" 232 Fluorescent Lights
 {Electronic Ballast & T-8 Bulbs}
- 7 Standard 60 Watt Porch Light With Photo-Cell
- 4 Combo Dual Head Emergency Light / Exit Sign
 {QUANTITY SHOWN IS BUDGETED, ACTUAL QUANTITY WILL BE AS REQUIRED AFTER REVIEW AND PER THE FINAL APPROVED CUSTOMER DRAWING}
- 24 2" x 4" Junction Box With 1/2" Conduit (Standard)
 {These Junction Boxes Will Be Stubbed-up into The Attic Cavity for T-grid Unless Otherwise Instructed By The Customer On The Print & Stubbed Into The Crawl Space On All Other Ceiling Types Unless Otherwise Instructed; All Boxes & Conduit Are Empty, All Wiring & Devices For Monitoring, Alarms & Security Are Entirely By Others}
- 1 Combination- 100CFM Exhaust Fan With 60 Watt Light
- 110 Volt Receptacles @ Approximately 12' O.C.
 {Standard}



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

ELECTRICAL SECTION:

Receptacles / Switches / Covers are White

- 4 GFI Receptacles As Required (See Prnt)
 {GFI= Ground Fault Interrupter}
- 5 Exterior Use GFI With Weather-Proof Cover
 {In Use Type}

Race-Way: M.C. Cable Wiring
 ****through out****

HVAC SECTION

- 7 3½ Ton Wall Mounted Unit With 10kw Heat Strip
- 2 CRV Device To Be Installed In Wall Mounted Unit
- 420 Linear Feet of Fiberglass Supply Duct with Grilles
 {Oversized as Needed}
- 378 Linear Feet of Fiberglass Return Duct with Grilles
- 96 Plenum / Chase Wall Per The Print
- 7 Digital Thermostat
- 40 STD 2' x 2' Supply Grilles for T-grid Ceiling
- 1 6" Supply Grille for T-Grid Ceiling RR
- 24 2' x 2' Return Air Grilles for T-grid Ceiling

DEHUMIDIFICATION NOT INCLUDED:

Please note that First String Space is not quoting humidity control (dehumidification) as part of the mechanical system. See options for a price per HVAC unit for dehumidification to be included.

CABINETS & FURNISHINGS

- 30 Linear feet Of Wire Shelving
 - 8 Linear Feet Of Formica Desktop
 ****Writing Ledge****
 ****No back splash****
- Natural Almond

EXTERIOR SECTION:

- 26 Gauge Hi Rib Steel siding (Complex)
 {Includes Steel Trim}



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson ,GA 31642 Phone:(912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

EXTERIOR SECTION:

320 Hi rib steel mansard (26 Gauge)
 ****False Mansard****
 {Includes Steel Trim}
 Sheathing Installed As Per Applicable Requirements

 Standard House Wrap Installed 100%
 {All wrap installed right side up & in a shingled fashion}
 Sheathing Type: 7/16" O.S.B. Shall Be Installed
 ****100 % wrapped****

WINDOWS SECTION:

8 Vinyl Mini-Blinds
 {Standard Colors Only}

 1 Interior Walk-up Style Pass-Thru Window {48"x36"}
 ****Installed @ Office Area****
 This is a clear glass roller bearing window mounted in a mill frame 36"
 AFF.

 8 36x60 VS Bronze Metal Frame & Low E Ins Glass
 Vertical Sliding Tinted Insulated (Egress)

EXTERIOR DOORS:

1 36"x80" Steel/ Steel Exterior Door w/ 6"x30" VB

 3 72" x 80" Steel/Steel Ext. & 6"x30" VB

 7 Standard Closure

 7 Standard Panic Hardware

 3 Removable Center Tee Astragal ST/ST
 ****Both Doors are active with mechanically fastened (Removable)
 center tee astragal****

INSULATION SECTION:

2560 Exterior Wall Includes R -13 UNFACED

 6144 Floor Includes R-19 UN-FACED

 6144 Roof Includes R-38 UN-FACED

 1800 R-11 Sound Reduction Batts In All Interior Walls



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

CLARIFICATIONS & EXCEPTIONS:

CLARIFICATION TYPE: QUOTE EXPIRATION

****Please note that this quotation is only good for 30-days from issuance. Please call or contact a salesperson for an updated quotation if this quotation is older than 30-days****

CLARIFICATION: FOUNDATIONS

Please note that FSSI engineered plans only include a TYPICAL foundation. FSSI is NOT responsible for local approval of the foundation, soil conditions, other foundation work or work related to the foundation. Foundations are not site specific and will not reflect all conditions of a specific site.

CLARIFICATION of Discrepancies #1:

Please note that any discrepancy in the quotation and the drawings will be governed by the signed customer drawing. Please note that these Clarifications and Exceptions are a part of our quotation and will be part of any contractual agreement.

CLARIFICATION of Discrepancies #2:

Please note that any discrepancy between the "Clarifications and Exceptions" and either the quotation or RFP will be governed by the "Clarifications and Exceptions".

CLARIFICATION on Local Ordinances:

Please note that First String Space is not responsible for local codes or ordinances.

Bonding Disclaimer:

Please note that First String Space is not responsible for any bonding and/or liquidated damages.

Foundation Disclaimer #1:

Please note that all foundation work is entirely by others.

Foundation Disclaimer #2:

Please note that FSSI engineered plans only include a TYPICAL foundation. FSSI is NOT responsible for local approval of the foundation, soil conditions, other foundation work or work related to the foundation. Foundations are not site-specific and will not reflect all conditions of a specific site. FSSI will not guarantee the type of foundation that its engineer will seal. Alternate typical (Not site specific) foundations WILL cost extra.

Disclaimer of Site-work:

Note that all permitting, site-work, set-up, freight, utility connections, termite &/or pesticide treatments/daily pesticide reports & environmental reports are entirely the responsibility of the contractor. FSSI will only produce the building.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty Description

Color/Location

CLARIFICATIONS & EXCEPTIONS:**Disclaimer of Furniture & Appliances**

Please note that all furniture {tables, chairs, desks, waste baskets, wardrobes, file cabinets/closets, binders, garbage disposal(s)} as indicated on the drawings, appliances, projectors, projector screens and other office equipment is entirely by others.

CLARIFICATION of Dimensions:

Please note that the exterior dimensions of the building are from raw exterior stud (Outer) to raw exterior stud (Outer) and the interior dimensions are from raw inside stud to raw inside stud. Modules sizes are as quoted in the specifications section.

Disclaimer of Signage:

Please note that no interior or exterior signage is included. Any and all signage is entirely by others.

Floor Finish disclaimer:

Please note that all final cleaning, final mopping, "Any & All" coat(s) of commercial coat sealer and "Any & All" coat(s) polish as recommended by flooring manufacturer (when applicable) for high traffic areas, shall be entirely by others (At the site).

Disclaimer of Unauthorized Back-Charges:

Please note that First String Space is not will not accept any unauthorized back-charges.

CLARIFICATION of Option Pricing:

Please note that any option taken may affect delivery schedules and any option taken after building award or commencement may alter schedules and pricing of said option.

CLARIFICATION of Ship-Loose Materials:

Please note that first String Space is not quoting any extra building materials (Except for standard lay-in). If you are not familiar with standard lay-in. (Examples of materials NOT laid-in are floor leveler for mate-line or otherwise, fasteners for mate-line materials (Except structural), fire caulk & painter's caulk).

CLARIFICATION of Site-Constructed Elements:

Please note that "Any and All" covered porches, including ramps, steps, rails, and all necessary foundation for such is entirely by others. Also, note that manufacturer has made no consideration in this quotation to prep or aid in the installation of the ramps, steps, rails, covered walkways or any attachments or engineering of attachments.

CLARIFICATION of Any Storage Areas:

Please note that there is no "Hazardous Storage" included in this quotation.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26720
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 96'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 6,144.00

Qty	Description	Color/Location
-----	-------------	----------------

CLARIFICATIONS & EXCEPTIONS:

Disclaimer of Responsibility For Height & Weight:

Please note that as FSSI will estimate a height and/or weight of a unit if requested, FSSI WILL-NOT GUARANTEE any heights or weights of any buildings and will not reimburse any freight or crane differences.

CLARIFICATION on "I" Beam Spacing:

Please note that "I" beam spacing and size will be per the FSSI quote.

CLARIFICATION of Mate-Line Floor Deck:

Please note that unless it appears in the floor section of this quotation, NO floor decking will be cut-back. This is available at an additional charge.

CLARIFICATION on Drawings / Prints #1:

Please note that the manufacturer will be supplying their standard shop drawings in DATA CAD format for sign-off purposes and the engineered design/calculations will follow in the manufacturer's standard format. No non-standard site plans or non-standard drawings or non-standard calculations will be provided.

CLARIFICATION on Drawings / Prints #2:

Our typical standard sealed plans will include a cover page with notes/codes/calculations, floor plan with dimensions/electrical/plumbing/mechanical on same page, typical elevation (NOT job specific), and a standard typical cross section (NOT job specific and may have actual roof designed truss attached).

CLARIFICATION on Foundation plans:

Please note that manufacturer is not responsible for specific foundations. Unless it is specifically spelled-out on this quotation, there will be an additional charge for alternate foundations or revisions to the foundation produced.

CLARIFICATION on Revisions to Sealed Plans:

Please note that any additional detail needed on sealed prints, other than what is typically provided will result in additional charges. Also note that any revisions to sealed prints due to no fault of First String Space will result in additional charges.

CLARIFICATION: EXP. "D"

Please note that this building is not designed for an "Exposure D" (Beach or coastline) construction.

CLARIFICATION: "Coastal Construction Control Line"

Please note that this building "CANNOT" be placed on the seaward side of a "Coastal Construction Control Line".

ATTENTION: HURRICANE STRAPS NOT INSTALLED

Please note that no hurricane tie-down straps will be included installed from the FSSI factory. Please see options if this is needed.