



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

SPECIFICATIONS:

****(8) Classroom Building with restrooms ****

Module Dimensions / Complex Base

(9) 13'-8" x 64' Modules

Occupancy: Education

State/Code Requirements/Insignias

IBC/LA

130 MPH Wind Speed

Destination:

?????

1 Arkansas

1 Louisiana

1 Texas

1 Oklahoma

CHASSIS:

576 96" On Center outriggers (UT14)

576 (UT14-6268) Outrigger with 95.5" I-Beam Spacing

"I"-Beam Will Be Sized As Required

Axle Quantity Will Be Calculated As Required

(Recycled axles, an option for new axles is available upon request)

Select Tires

(An option for new tires is available upon request)

Hitches are Detachable

Under-slung Axles Are Included

{Includes box-out for under-slung axles}

FLOOR SECTION:

Bottom Board Material Has Nylon Impregnation

2" x 8" Floor Joist @ 16" O.C.

3/4" Plywood Floor Sheathing/Decking



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #: **Plant:** 1 First String Space Inc.
Order #: 26718 **Dealer:** Satellite Shelters (S.L.A.)
Prod #: LaPlace, LA
Mfg Date: 00/00/00 **Sales Rep:** Wiggins, Darren
Ship Via: **Retail Customer:** Sheryl Nicolay
Memo: 126'x64'

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

FLOOR SECTION:

VCT {Vinyl Composite Tile} Installed Per The Print

****Thru-out****

Manufacturer's standard is "Azrock brand VCT. If an alternate brand or a color that differs from manufacturer's standard color selections is chosen, an additional cost will be assessed.

WALL SECTION:

500 Interior Wall Height: 8'6"

1 Double Top-Plate On Exterior Walls

380 2" x 6" Exterior Wall Height: 8'-6"

5/8" VCG {Type "X" Gypsum}

FRP Wall Panel Laid up on Gyp. (Class "C")

****4' AFF restrooms only****

F.R.P.= Fiberglass Reinforced Panels Will Be Installed Over Gypsum and have Vinyl Clad Base Cove {V.C.B.}

Interior Trim Package: Standard Battens
 {UNLESS OTHERWISE NOTED}

1380 4" VCB (Vinyl Cove Base)

****Thru-out****

ATTENTION: HURRICANE STRAPS NOT INSTALLED

Please note that no hurricane tie-down straps will be included installed from the FSSI factory. Please see options if this is needed.

INTERIOR DOORS SECTION:

10 36"x80" 20 Minute Rated Flush Door
 {Includes Timely or Redi-Frames, Lever, Self Closing; Door Frame Will Be Painted The Standard Finish Color (Bronze) & door is Imperial Oak}

8 Passage Locks

8 6" x 30" fire lite glass view block

2 Push / Pull Hardware

****Includes Latching Hardware****

10 Special Items:

****Floor mounted door stops****

ROOF/CEILING SECTION:

1 Truss Spacing @ 24" O.C.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty Description

Color/Location

ROOF/CEILING SECTION:

(UT14w) Transverse Truss (Engineered Truss)

Snow Load Only as Required

Roof Load Only as Required

7/16" x 4 x 8 EPDM underlayment

Roof Covering: 45 mil. Black EPDM (single wide)

9"peel & stick Black mate-line tape

Ceiling Finish: 2' x 2' T-grid (Acoustical)

****Terminate T Grid @ mate-line****

{FOIL FACED INSULATION unless specified otherwise in the insulation section - Also Note that the Ceiling Height Is Assumed 6" lower Than The Interior wall height On All Standard Applications / MC Cabling Is The Minimum Raceway Required For A T-Grid Ceiling Application And Will be Used Unless A More Stringent Option Is Listed In The Electrical Section}

Ceiling Finish Is 8'0" Above Finished Floor

512 4-Layer 24" Ridge-Beam Construction:

{This Beam Will Be Constructed From 4-Layers Of 3/4" Structural Grade Plywood Installed as Required And Fastened as Per Approved Fastening Schedule}

1 No Overhang/Projection on the Roof

1-Hour Rated Ceiling In The Corridor (Dropped)

{This Ceiling Assembly Consist Of Two Layers Of 5/8: Type "X" (Fire Rated) Gypsum That Are Separated By A 2" Member Sized as Required to for the Span; Please note Also that Different States Also Require Additional Layers Of Gypsum To Meet Their assembly Requirements;The Factory Is Only required To Fire caulk The Portions Of The Building that are Completed At The Factory. If Additional Fire Caulking Is Required, It will Be Supplied By The Customer and Installed At The Site By The Customer}

9 Power Gable Vent with Passive Gable Vent

****As required****

ATTENTION: HURRICANE STRAPS NOT INSTALLED

Please note that no hurricane tie-down straps will be included installed from the FSSI factory. Please see options if this is needed.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson, GA

31642

Phone: (912) 422-6455

Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #: **Plant:** 1 First String Space Inc.**Order #:** 26718 **Dealer:** Satellite Shelters (S.L.A.)**Prod #:** LaPlace, LA**Mfg Date:** 00/00/00 **Sales Rep:** Wiggins, Darren**Ship Via:** **Retail Customer:** Sheryl Nicolay**Memo:** 126'x64'

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

PLUMBING SECTION:

- 2 Restroom Description: Multi-Station
- 16 Standard Lavatory (Wall Mount Type)
{Includes A Standard Faucet & Mirror}
- 16 Handicap Sink Protection - Sock for P-trap
- 2 Water Closet Type: HC Accessible W/ Std. Grab Bars
{Includes a Standard Toilet Paper Holder; Unless An Upgraded Toilet Paper Holder Is Listed}
- 14 Water Closet Type: Standard Elongated
{Includes a Standard Toilet Paper Holder; Unless An Upgraded Toilet Paper Holder Is Listed}
- 1 20 Gallon Water Heater - Lo-Boy Water Heater
- 16 Water Closet Modesty Partition Descrip.: Steel
- 1 PVC Utility Sink With Legs & STD Faucet
- 8 Hi-Lo Water Cooler {Handicap accessible}
- 8 Liquid Soap Dispenser B-155
- 8 "C"-Fold Paper Towel Dispenser {Bobrick 2621}

Supply Lines Are CPVC

Drain/Waste Lines Are PVC

{Please Note That All Manifolding Is Done On-Site By Others}

- 3 Floor Drain (VCT) w/ Trapguard

****3****

ELECTRICAL SECTION:

- 8 Panel Type: Standard 125 AMP 240V
- 1 Panel Type: Standard 150 AMP 240V
- 99 Standard "T-Grid Type" 232 Fluorescent Lights
{Electronic Ballast & T-8 Bulbs}
- 4 Standard 60 Watt Porch Light With Photo-Cell



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson ,GA 31642 Phone:(912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

ELECTRICAL SECTION:

- 2 Combo Dual Head Emergency Light / Exit Sign
 {QUANTITY SHOWN IS BUDGETED, ACTUAL QUANTITY
 WILL BE AS REQUIRED AFTER REVIEW AND PER THE FINAL
 APPROVED CUSTOMER DRAWING}
- 50 2" x 4" Junction Box With 1/2" Conduit (Standard)
 {These Junction Boxes Will Be Stubbed-up into The Attic Cavity for
 T-grid Unless Otherwise Instructed By The Customer On The Print &
 Stubbed Into The Crawl Space On All Other Ceiling Types Unless
 Otherwise Instructed; All Boxes & Conduit Are Empty, All Wiring &
 Devices For Monitoring, Alarms & Security Are Entirely By Others}
- 2 350CFM Exhaust Fan
- 110 Volt Receptacles @ Approximately 12' O.C.
 *****20 amp commercial grade*****
 {Standard}
 Receptacles / Switches / Covers are White
- 3 GFI Receptacles As Required (See Prnt)
 {GFI= Ground Fault Interrupter}
- 6 Exterior Use GFI With Weather-Proof Cover
 *****20 Amp*****
 {In Use Type}
- 1 Heat Tape Receptacle
- Race-Way: M.C. Cable Wiring
 *****Through out*****

HVAC SECTION

- 9 3 Ton Wall Mounted Unit With 10kw Heat Strip
- 8 CRV Device To Be Installed In Wall Mounted Unit
- 316 Linear Feet of Fiberglass Supply Duct with Grilles
 {Oversized as Needed}
- 280 Linear Feet of Fiberglass Return Duct with Grilles
- 126 Plenum / Chase Wall Per The Print
- 1 Charcoal Filter
- 9 Digital Thermostat



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

HVAC SECTION

- 2 10" x 10" Fire Dampers {AS REQUIRED}
- 2 14" x 14" Fire Dampers {AS REQUIRED}
- 48 STD 2' x 2' Supply Grilles for T-grid Ceiling
- 27 2' x 2' Return Air Grilles for T-grid Ceiling

DEHUMIDIFICATION NOT INCLUDED:

Please note that First String Space is not quoting humidity control (dehumidification) as part of the mechanical system. See options for a price per HVAC unit for dehumidification to be included.

CABINETS & FURNISHINGS

No Cabinetry Quoted

- 8 4' x 16' Standard Dry Erase Board With Tray
 {Will have "H" trim down center of board}

EXTERIOR SECTION:

- 26 Gauge Hi Rib Steel siding (Complex)
 {Includes Steel Trim}
- 380 Hi rib steel mansard (26 Gauge)
 ****False Mansard****
 {Includes Steel Trim}
- Sheathing Installed As Per Applicable Requirements
- Standard House Wrap Installed 100%
 {All wrap installed right side up & in a shingled fashion}
- Sheathing Type: 7/16" O.S.B. Shall Be Installed
 ****100% Wrapped****

WINDOWS SECTION:

- 8 Vinyl Mini-Blinds
 {Standard Colors Only}
- 8 36x60 VS Bronze Metal Frame & Low E Ins Glass
 Vertical Sliding Tinted Insulated (Egress)

EXTERIOR DOORS:

- 2 72" x 80" Steel/Steel Ext. & 6"x30" VB
 6"x36" VB
- 4 Standard Closure
- 4 Standard Panic Hardware

P.O. Box 158 / 892 Railroad Avenue East
Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.LA.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Sq Feet: 8,064.00

EXTERIOR DOORS:

2 Removabl

- 2 Removable Center Tee Astragal ST/ST
****Both Doors are active with mechanically fastened (Removable)
center tee astragal****

INSULATION SECTION:

- | | |
|------|---|
| 3230 | Exterior Wall Includes R -19 KRAFT
(Requires 2" x 6" minimum exterior walls) |
| 8064 | Floor Includes R-30 KRAFT |
| 8064 | Roof Includes R-38 KRAFT |
| 4000 | R-11 Sound Reduction Batts In All Interior Walls |

MISCELLANEOUS SECTION:

Packaging Materials

OPTIONS:

- 1 For a 26 Gauge Hi-Rib Steel Skirting Kit Add:
\$2,600.00

For factory installed hurricane straps add:
\$100 (PER MODULE)

DEHUMIDIFICATION OPTION:

For EACH Bard unit to have humidity control add \$4,600.00 for EACH HVAC unit (Includes a tamper resistant Humidistat).

To include 4" carpet bar add \$1.75 per foot

CLARIFICATIONS & EXCEPTIONS:

CLARIFICATION TYPE: RESTROOMS

****Please note that if this quotation does not reflect the proper number of restrooms that it is the responsibility of the owner to provide the adequate amount in an adjacent building****

CLARIFICATION TYPE: FIRE RATING

*****Please note that the fire rating (If Quoted) reflected within this proposal is subject to further review by all applicable reviewing state and local agents. FSSI does not assume any responsibility for any additional fire rating or other requirements that may arise from further review and interpretation of the code requirements*****

CLARIFICATION TYPE: FOUNTAINS/COOLERS

If adequate water dispensers/coolers/fountains are not reflected in this proposal, then the customer assumes this responsibility*

CLARIFICATION TYPE: WIND BORNE DEBRI REGIONS

****Please note that the owner/dealer/customer assumes responsibility for wind protection if not included within this proposal****



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA

Sales Rep: Wiggins, Darren

Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

CLARIFICATIONS & EXCEPTIONS:

CLARIFICATION TYPE: HVAC LOADS

****Please note that the amount of fresh air quoted within this proposal may have affect on the number of occupants that are allowed inside this building for extended periods. Please call to discuss this matter if applicable****

CLARIFICATION TYPE: "NO" IMPLIED SPECIFICATIONS

Please note that there are "NO IMPLIED SPECIFICATIONS". If any item is not listed on this quotation (or is in question), it is not assumed to be included. Please call to discuss any item that may be in question****

CLARIFICATION TYPE: QUOTE EXPIRATION

****Please note that this quotation is only good for 30-days from issuance. Please call or contact a salesperson for an updated quotation if this quotation is older than 30-days****

CLARIFICATION: FOUNDATIONS

Please note that FSSI engineered plans only include a TYPICAL foundation. FSSI is NOT responsible for local approval of the foundation, soil conditions, other foundation work or work related to the foundation. Foundations are not site specific and will not reflect all conditions of a specific site.

CLARIFICATION of Discrepancies #1:

Please note that any discrepancy in the quotation and the drawings will be governed by the signed customer drawing. Please note that these Clarifications and Exceptions are a part of our quotation and will be part of any contractual agreement.

CLARIFICATION of Discrepancies #2:

Please note that any discrepancy between the "Clarifications and Exceptions" and either the quotation or RFP will be governed by the "Clarifications and Exceptions".

CLARIFICATION on Local Ordinances:

Please note that First String Space is not responsible for local codes or ordinances.

Bonding Disclaimer:

Please note that First String Space is not responsible for any bonding and/or liquidated damages.

Foundation Disclaimer #1:

Please note that all foundation work is entirely by others.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East

Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #:
Order #: 26718
Prod #:
Mfg Date: 00/00/00
Ship Via:
Memo: 126'x64'

Plant: 1 First String Space Inc.
Dealer: Satellite Shelters (S.L.A.)
 LaPlace, LA
Sales Rep: Wiggins, Darren
Retail Customer: Sheryl Nicolay

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

CLARIFICATIONS & EXCEPTIONS:**Foundation Disclaimer #2:**

Please note that FSSI engineered plans only include a TYPICAL foundation. FSSI is NOT responsible for local approval of the foundation, soil conditions, other foundation work or work related to the foundation. Foundations are not site-specific and will not reflect all conditions of a specific site. FSSI will not guarantee the type of foundation that its engineer will seal. Alternate typical (Not site specific) foundations WILL cost extra.

Disclaimer of Site-work:

Note that all permitting, site-work, set-up, freight, utility connections, termite &/or pesticide treatments/daily pesticide reports & environmental reports are entirely the responsibility of the contractor. FSSI will only produce the building.

Disclaimer of Furniture & Appliances

Please note that all furniture {tables, chairs, desks, waste baskets, wardrobes, file cabinets/closets, binders, garbage disposal(s)} as indicated on the drawings, appliances, projectors, projector screens and other office equipment is entirely by others.

CLARIFICATION of Dimensions:

Please note that the exterior dimensions of the building are from raw exterior stud (Outer) to raw exterior stud (Outer) and the interior dimensions are from raw inside stud to raw inside stud. Modules sizes are as quoted in the specifications section.

Disclaimer of Signage:

Please note that no interior or exterior signage is included. Any and all signage is entirely by others.

Floor Finish disclaimer:

Please note that all final cleaning, final mopping, "Any & All" coat(s) of commercial coat sealer and "Any & All" coat(s) polish as recommended by flooring manufacturer (when applicable) for high traffic areas, shall be entirely by others (At the site).

Disclaimer of Unauthorized Back-Charges:

Please note that First String Space is not will not accept any unauthorized back-charges.

CLARIFICATION of Option Pricing:

Please note that any option taken may affect delivery schedules and any option taken after building award or commencement may alter schedules and pricing of said option.



First String Space Inc.

P.O. Box 158 / 892 Railroad Avenue East
 Pearson, GA 31642 Phone: (912) 422-6455 Fax: (912) 422-6466

CUSTOMER QUOTE

11/9/2016

Serial #: **Plant:** 1 First String Space Inc.
Order #: 26718 **Dealer:** Satellite Shelters (S.L.A.)
Prod #: LaPlace, LA
Mfg Date: 00/00/00 **Sales Rep:** Wiggins, Darren
Ship Via: **Retail Customer:** Sheryl Nicolay
Memo: 126'x64'

Model Year: 2016

Sq Feet: 8,064.00

Qty	Description	Color/Location
-----	-------------	----------------

CLARIFICATIONS & EXCEPTIONS:

CLARIFICATION of Ship-Loose Materials:

Please note that first String Space is not quoting any extra building materials (Except for standard lay-in). If you are not familiar with standard lay-in. (Examples of materials NOT laid-in are floor leveler for mate-line or otherwise, fasteners for mate-line materials (Except structural), fire caulk & painter's caulk).

CLARIFICATION of Site-Constructed Elements:

Please note that "Any and All" covered porches, including ramps, steps, rails, and all necessary foundation for such is entirely by others. Also, note that manufacturer has made no consideration in this quotation to prep or aid in the installation of the ramps, steps, rails, covered walkways or any attachments or engineering of attachments.

CLARIFICATION of Any Storage Areas:

Please note that there is no "Hazardous Storage" included in this quotation.

Disclaimer of Responsibility For Height & Weight:

Please note that as FSSI will estimate a height and/or weight of a unit if requested, FSSI WILL-NOT GUARANTEE any heights or weights of any buildings and will not reimburse any freight or crane differences.

CLARIFICATION on "I" Beam Spacing:

Please note that "I" beam spacing and size will be per the FSSI quote.

CLARIFICATION of Mate-Line Floor Deck:

Please note that unless it appears in the floor section of this quotation, NO floor decking will be cut-back. This is available at an additional charge.

CLARIFICATION on Drawings / Prints #1:

Please note that the manufacturer will be supplying their standard shop drawings in DATA CAD format for sign-off purposes and the engineered design/calculations will follow in the manufacturer's standard format. No non-standard site plans or non-standard drawings or non-standard calculations will be provided.

CLARIFICATION on Drawings / Prints #2:

Our typical standard sealed plans will include a cover page with notes/codes/calculations, floor plan with dimensions/electrical/plumbing/mechanical on same page, typical elevation (NOT job specific), and a standard typical cross section (NOT job specific and may have actual roof designed truss attached).

CLARIFICATION on Foundation plans:

Please note that manufacturer is not responsible for specific foundations. Unless it is specifically spelled-out on this quotation, there will be an additional charge for alternate foundations or revisions to the foundation produced.